



**TOHONO O'ODHAM NATION
TRIBAL EMPLOYMENT RIGHTS OFFICE**
P.O. Box 40 Sells, Arizona 85634
Direct Line (520) 383-3304 Tucson Line (520) 547-8160
Fax (520) 383-2781 Email: tero@toua.net



Attention Tohono O'odham TERO Clients Available Positions

4-Journeyman Carpenters- \$28.66 (Union Rate)

High level Carpenter skills for equipment & backing installation, see attached schedule for list of details for scope of work.

**Start Date: ASAP Schedule M-F Start Time: 6:00AM-2:30PM
(All are Subject to change)**

Duration: 3 Months (Subject to change)

Contractor: Guthrie General, Inc.

**Project Location: 9431 W. Northern Ave. Glendale, Arizona
Desert Diamond West Valley Casino**

CLOSING DATE: WEDNESDAY, JUNE 20, 2023 @12:30PM

INTERVIEW DATE: TBD

Application for Employment

Position You Are Applying For _____

Desired Salary _____

Date Available for Work: _____

PERSONAL INFORMATION

Last Name		First Name	Middle
Address		City	State Zip
Home Phone: _____		Cell Phone: _____	Email address: _____
Social Security Number: _____			
Are you a U.S. Citizen? [] Yes [] No			
Have you ever been convicted of a felony? [] Yes [] No			
If selected for employment are you willing to submit to a pre-employment drug screening test? [] Yes [] No			

EDUCATION

School Name	Location	Years Attended	Degree Received	Major

Other training, certifications or licenses held: _____

EMPLOYMENT

Employer: _____	Dates Employed: _____
Work Phone: _____	Pay Rate: \$ _____ to _____
Address: _____	
City: _____	State: _____ Zip: _____
Position: _____	
Duties Performed: _____	
Supervisors Name and Title: _____	
Reason for leaving: _____	
May we contact them? [] Yes [] No	

REFERENCES

Name	Title	Company	Phone

Acknowledgement and Authorization

- ☐ I certify that all answers given herein are true and complete to the best of my knowledge.
- ☐ I authorize investigation of all statements contained in this application for employment as may be necessary in arriving at an employment decision.
- ☐ In the event of employment, I understand that false or misleading information given in my application or interview(s) may result in discharge.

Signature of Applicant _____ Date _____



Attachment "A"
Desert Diamond West Valley Starbucks

ID	Task Name	Duration	Start	Finish	January	February	March	April	May	June	July	August	September	October	November
					M	E	B	M	E	B	M	E	B	M	E
1	Desert Diamond Starbucks	173 days	Thu 1/25/24	Mon 9/9/24											
2	Invitation to bid	0 days	Thu 1/25/24	Thu 1/25/24											
3	Preconstruction	153 days	Thu 1/25/24	Thu 8/15/24											
5	Solicit sub-contractor pricing	30 days	Thu 1/25/24	Wed 3/6/24											
4	Site walk	1 day	Tue 2/6/24	Tue 2/6/24											
6	RFP due (addendum 1)	0 days	Mon 3/18/24	Mon 3/18/24											
7	Owner review	6 days	Tue 3/19/24	Tue 3/26/24											
8	Pricing Updates	24 days	Wed 3/27/24	Mon 4/29/24											
9	Project award	0 days	Tue 4/30/24	Tue 4/30/24											
10	Contracts with Client	10 days	Wed 5/1/24	Tue 5/14/24											
11	Write sub-contractor contracts	2 days	Wed 5/15/24	Thu 5/16/24											
12	Procure submittals	10 days	Wed 5/15/24	Wed 5/29/24											
14	TERO Submission & Review	20 days	Wed 5/15/24	Wed 6/12/24											
16	Receive Building Permit	0 days	Thu 5/16/24	Thu 5/16/24											
15	Submittal review	10 days	Wed 5/22/24	Wed 6/5/24											
17	Order long lead items	64 days	Thu 5/30/24	Thu 8/15/24											
18	Door / SF Window package	8 wks	Thu 5/30/24	Thu 7/18/24											
19	Lights	4 wks	Thu 5/30/24	Mon 6/24/24											
20	Panelboard	6 wks	Thu 5/30/24	Sat 7/6/24											
21	Tile	4 wks	Thu 5/30/24	Mon 6/24/24											
23	Fan coil	4 wks	Thu 5/30/24	Mon 6/24/24											
24	FA/FP deferred submittal	4 wks	Thu 6/6/24	Sat 6/29/24											
22	Casework (SB)	4 wks	Wed 7/24/24	Thu 8/15/24											
13	FA/FP permit	0 days	Sat 6/29/24	Sat 6/29/24											
25	Construction	71 days	Mon 6/17/24	Mon 9/9/24											
26	Mobilize	1 day	Mon 6/17/24	Mon 6/17/24											
27	Set construction barriers	1 day	Tue 6/18/24	Tue 6/18/24											
28	MPE make safe	3 days	Wed 6/19/24	Fri 6/21/24											
29	Demo	7 days	Sat 6/22/24	Sat 6/29/24											
30	Fire sprinkler make safe/upright	2 days	Wed 6/26/24	Thu 6/27/24											
31	Layout slab penetrations/structural review	2 days	Fri 6/28/24	Sat 6/29/24											
34	Sawcut/core drill slab	2 days	Mon 7/1/24	Tue 7/2/24											
32	Layout & order ductwork	2 days	Mon 7/1/24	Tue 7/2/24											
33	Plumbing under slab	2 days	Wed 7/3/24	Fri 7/5/24											
36	Under slab inspections	0 days	Fri 7/5/24	Fri 7/5/24											



Attachment "A"
Desert Diamond West Valley Starbucks

ID	Task Name	Duration	Start	Finish	January	February	March	April	May	June	July	August	September	October	November
					M	E	B	M	E	B	M	E	B	M	E
37	Concrete infill	3 days	Sat 7/6/24	Tue 7/9/24											
35	Install ductwork and FC units	6 days	Wed 7/10/24	Tue 7/16/24											
38	MPE Overhead rough in	8 days	Wed 7/10/24	Thu 7/18/24											
39	Frame walls & ceilings/install blocking	6 days	Wed 7/17/24	Tue 7/23/24											
40	Electrical wall & ceiling lighting	8 days	Wed 7/17/24	Thu 7/25/24											
43	In-wall verification/field measure	0 days	Tue 7/23/24	Tue 7/23/24											
41	Plumbing rough-in	4 days	Wed 7/24/24	Sat 7/27/24											
42	FA/FP rough-in	4 days	Wed 7/24/24	Sat 7/27/24											
44	Rough wall & ceiling inspections	0 days	Sat 7/27/24	Sat 7/27/24											
45	Drywall & cement board installation	4 days	Mon 7/29/24	Thu 8/1/24											
46	Drywall finish	4 days	Fri 8/2/24	Tue 8/6/24											
48	Prime and 1st coat paint	2 days	Wed 8/7/24	Thu 8/8/24											
47	ACP grid installation	2 days	Fri 8/9/24	Sat 8/10/24											
49	Tile installation	4 days	Fri 8/9/24	Tue 8/13/24											
55	Electrical - grid lighting & trim	8 days	Mon 8/12/24	Tue 8/20/24											
50	Casework installation (FC)	8 days	Fri 8/16/24	Sat 8/24/24											
51	A/V technology installation	8 days	Wed 8/14/24	Thu 8/22/24											
52	ACP grid & MPE above inspections	0 days	Fri 8/16/24	Fri 8/16/24											
53	FCU startup	2 days	Sat 8/17/24	Mon 8/19/24											
54	ACP panel install	3 days	Sat 8/17/24	Tue 8/20/24											
57	FA/FP trim	2 days	Sat 8/17/24	Mon 8/19/24											
60	Paint - finish installation	2 days	Sat 8/17/24	Mon 8/19/24											
58	Wall protection/coverings	2 days	Tue 8/20/24	Wed 8/21/24											
59	TAB	3 days	Tue 8/20/24	Thu 8/22/24											
62	FFE installation (GC)	8 days	Thu 8/22/24	Fri 8/30/24											
61	Door/SF window installation	3 days	Wed 8/21/24	Fri 8/23/24											
56	Plumbing trim	8 days	Mon 8/26/24	Wed 9/4/24											
63	Equipment connections/testing	4 days	Wed 8/28/24	Sat 8/31/24											
65	Data Device install (SB)	4 days	Tue 9/3/24	Fri 9/6/24											
66	Final Clean	2 days	Sat 8/31/24	Tue 9/3/24											
67	Punch walk	0 days	Tue 9/3/24	Tue 9/3/24											
64	Final inspections/ADHS	5 days	Wed 9/4/24	Mon 9/9/24											
68	Punch corrections	5 days	Wed 9/4/24	Mon 9/9/24											
69	Project Complete	0 days	Mon 9/9/24	Mon 9/9/24											